

Construction Progress Report

38	12/15/15	PCN 036 - Roof Ductwork Revisions & Dog House Revisions	48,720.35	Submitted	
39	12/18/15	PCN 038 - Replace Sanitary Line from Commercial Kitchen to Washrooms	8,383.84	Approved	RL - 03
40	12/21/15	Air & Water Balance Overage	11,330.00	Approved	RL - 03
41	12/21/15	PCN 037 - Safety Flooring in Commercial Kitchen	2,997.75	Approved	06
42	12/21/15	PCN 028 - Gym Column Furring	3,209.02	Approved	RL - 03
43	12/22/15	PCN 039 - Remove Asbestos Insulation from 1965 Boilers	8,190.00	Approved	RL - 03
44	1/7/16	PCN 040 - Food Studies Column Revisions	-2,378.00	Submitted	
45	1/7/16	PCN 041 - E09 Meeting and Storage Rooms	3,026.74	Submitted	
46	1/7/16	Acoustic Panel Gym Revisions	-761.00	Approved	06
47	1/29/16	Science Room Mould Remediation	4,555.76	Submitted	
48	1/29/16	PCN 044 - Gym Walls - Add Conc Block	19,957.77	Submitted	

4.0 Site Progress Pictures



6.1- AHU#7&8 installed



6.2- Shop Mechanical Platform columns painted.



6.3- Drywall Taping in Science rooms.



6.4- Concrete Block walls in Commercial Kitchen.

Construction Progress Report

